

Construction Update

 Lake County
Division of Transportation
600 West Winchester Road
Libertyville, Illinois 60048



Project Location:

Project:

Wadsworth Rd Reconstruction and Resurfacing

Limits:

Reconstruction from DesPlaines River to east of Chicago Av
Resurfacing from east of Chicago Av to west of Delany Rd

Project Description:

The reconstruction section will have the pavement widened to three lanes, one in each direction plus a center turn lane. Other improvements include a sidewalk in the downtown area, installation of a bike-friendly shoulder where space is available, curb and gutter, storm sewer system, pavement markings, and landscaping with tree replacement.



Project Status: Active

Project % complete: 85%

Current Information:

Final surface was placed east of Cashmore Rd to west of Delany Rd in early December. Winter came in before the contractor could finish the remaining surface in the downtown area. Unfortunately with the predicted cold and snow, asphalt plants have now closed for the season. The contractor still plans to open up all lanes to traffic in the near future as temperatures and snow cover allow pavement markings to be placed.

The remaining asphalt will be placed next spring along with permanent pavement markings, final landscaping, tree planting and punchlist.

Construction Information Contact:

Rafael Berrios, LCDOT
Resident Engineer
224.637.3560

Additional Contact(s):

Glenn Petko, LCDOT
Engineer of Construction
847.377.7400

Al Giertych, LCDOT
Assistant County Engineer
847.377.7400

Lake County Traffic Information:

lakecountypassage.com

Date: 12/13/13