

# Construction Update



**Lake County**  
**Division of Transportation**  
600 West Winchester Road  
Libertyville, Illinois 60048



*Project Location:*



**Project:**

**Quentin Rd, Reconstruction and Widening**

**Limits:**

South of Long Grove Rd (Rue Royale/Field Pkwy)  
to North of US Rte 12 (Boschome Dr)

**Project Description:**

Existing Quentin Rd pavement will be removed one half at a time and rebuilt/widened to provide two lanes in each direction. New traffic signals will be installed at US12 at Long Grove Rd and at White Pine Rd, with additional turn lanes added. Other features of the project include a bikepath along the east side of Quentin Rd from Boschome Dr to White Pine Rd, and landscaped medians.

**Project Status: Active**

**Project % complete: 85%**

## **Current Information:**

The finishing touches are all that remain for this project to open up all lanes by about the end of October, weather permitting. The final layer of asphalt surface will be placed beginning about 10/17. Traffic will remain in the existing lane configuration that it has been in for the last few weeks along the outside curbs until all the final markings and signage are complete for the new southbound left turn lane for US 12 that extends north of the White Pine intersection.

Traffic signal installation is currently in process for the Quentin intersections at White Pine, US 12 & Long Grove Rd. As soon as the new equipment has power & a turn-on can be scheduled with traffic officials, the permanent signals will be activated with the temporary signals removed shortly after.

New pedestrian/ bike facilities will be available into the park on the SW corner of Quentin and Long Grove Rd as well as a new path on the east side of Quentin from White Pine to Hidden Valley. Most landscaping will be completed this year, with some trees and plantings in the median waiting for the appropriate spring planting times in 2014. Punchlist for the project should be taken care of November 2013.

We thank the communities and motorists for their patience during this year of construction and hope the new facilities were worth the wait!

*Construction Information Contact:*

**Chris Hoffman, V3 Consulting**  
**Resident Engineer**  
**847.996.2043**

*Additional Contact(s):*

**Glenn Petko, LCDOT**  
**Engineer of Construction**  
**847.377.7400**

**Al Giertych, LCDOT**  
**Assistant County Engineer**  
**847.377.7400**

*Lake County Traffic Information:*  
**lakecountypassage.com**

*Date:* 10/14/13